NO.NEWZ/BBMP/YNK.D/2021-22

Date:-28-06-2021

To,
The Executive Engineer,
Yelahanka Division,
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements of Roads and Drains at Kalli Bhavi Road and Surrounding Areas in Ward no-1 of Yelahanka sub Division.

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @	Cum	328.04	4	Per 50 cum
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal	Cum	234.47	10	Per 50 cum
3	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking,	Tn	13.30	2	Per Dia
4	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm	Nos	725.00	2	Per 500 Nos
5	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with	Cum	221.59	10	Per 50 cum

A.E.E

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final Bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

O.NEWZ/BBMP/YNK.D/2021-22

Date:-28-06-2021

To,
The Executive Engineer,
Yelahanka Division,

AE

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements of Roads and Drains at Kalli Bhavi Road and Surrounding Areas in Ward no-1 of Yelahanka sub Division.

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications	Cum	895.45	Work done upto the Billed Quantity and the Quality is Satisfactory
5	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and	Cum	328.04	Work done upto the Billed Quantity and the Quality is Satisfactory
	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and	Cum	234.47	Work done upto the Billed Quantity and the Quality is Satisfactory
7	KSRRB M2200-8. Providing weep holes in Brick masonry / Plain / Reinforced concrete abutment, wing wall / return wall with 100 mm dia AC pipe, extending through the full width of the structure with slope of 1V :20H towards drawing force. Complete as per drawing and	Nos	50.00	Work done upto the Billed Quantity and the Quality is Satisfactory
8	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary	Tn	13.30	Work done upto the Billed Quantity and the Quality is Satisfactory
9	Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation	Sqm	845.91	Work done upto the Billed Quantity and the Quality is Satisfactory
10	Providing and fixing RCC precast cover slab of 250mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete	Sqm	57.45	Work done upto the Billed Quantity and the Quality is Satisfactory

AE-1

A.E.E

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No	Description of work	Unit	Qty	Remarks
11	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including	Nos	725.00	Work done upto the Billed Quantity and the Quality is Satisfactory
12	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Specification No. KSRRB M800-6.	Sqm	114.24	Work done upto the Billed Quantity and the Quality is Satisfactory
13	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable	Cum	369.32	Work done upto the Billed Quantity and the Quality is Satisfactory
14	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts	Cum	221.59	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final Bill

Thanking you,

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE